

Garden Grove SL Conversion



ID	Task Name	Duration	Start	Finish	7/15	Aug '19	Sep '19	Oct '19	Nov '19	Dec '19	Jan '20	Feb '20	Mar '20	Apr
1	Garden Grove SL Conversion Project	91 days	Fri 8/9/19	Fri 12/20/19										
2	Project Administration	16 days	Fri 8/9/19	Fri 8/30/19										
3	Council Contract Approval	0 days	Fri 8/9/19	Fri 8/9/19	8/9/19									
4	Contract Execution	10 days	Fri 8/9/19	Thu 8/22/19										
5	Purchase Order Received	0 days	Thu 8/22/19	Thu 8/22/19	8/22/19									
6	Siemens/Garden Grove Kickoff Meeting	1 day	Fri 8/30/19	Fri 8/30/19										
7	Phase I - Street Light Audit, Inventory & SCE Bill Reconciliation	21 days	Fri 9/13/19	Mon 10/14/19										
8	Siemens/CDM Smith Field Audit	2 wks	Fri 9/13/19	Thu 9/26/19										
9	Siemens/City Review of CDM Smith and SCE Audit Data	2 wks	Fri 9/27/19	Thu 10/10/19										
10	City Confirmation of Fixture Model	0 days	Thu 10/10/19	Thu 10/10/19										
11	Finalize Design	2 days	Fri 10/11/19	Mon 10/14/19										
12	Notice to Proceed	0 days	Mon 10/14/19	Mon 10/14/19										
13	Phase II - LED Conversion	46 days	Tue 10/15/19	Fri 12/20/19										
14	Installation	43 days	Tue 10/15/19	Tue 12/17/19										
15	Material Procurement	6 wks	Tue 10/15/19	Mon 11/25/19										
16	Pole Tag Design and Approval	1 wk	Tue 10/22/19	Mon 10/28/19										
17	Pole Tag Procurement	3 wks	Tue 10/29/19	Mon 11/18/19										
18	Installation Kickoff Meeting	1 day	Thu 11/7/19	Thu 11/7/19										
19	Installation Routing with City Input	4 days	Fri 11/8/19	Wed 11/13/19										
20	Mobilize Site	1 wk	Mon 11/18/19	Fri 11/22/19										
21	Fixtures Onsite	0 days	Mon 11/25/19	Mon 11/25/19										
22	Install Fixtures	13 days	Tue 11/26/19	Thu 12/12/19										
23	Recycle Old Fixtures	13 days	Tue 11/26/19	Thu 12/12/19										
24	Substantial Completion	0 days	Thu 12/12/19	Thu 12/12/19										
25	Punch List Work	3 days	Fri 12/13/19	Tue 12/17/19										
26	Project Completion	6 days	Fri 12/13/19	Fri 12/20/19										
27	Submit HPS to LED Billing Adjustments	1 wk	Fri 12/13/19	Thu 12/19/19										
28	All Project Documentation Turned Over to City	0 days	Thu 12/19/19	Thu 12/19/19										
29	Final Acceptance	0 days	Fri 12/20/19	Fri 12/20/19										
30	Phase III - Warranty Period	52 ewks	Fri 12/20/19	Fri 12/18/20										