

HANSON ASSOCIATES QUOTE-JANUARY 19, 2018*

TO: P. HAYES, P/W-P/M, CITY GARDEN GROVE.

Subject: ATLANTIS PLAY CTR, 13630 ATLANTIS WAY, GARDENGROVE, CA

References: **A.** CLASSIC RECREATION SYSTEMS' (CRS) CUSTOM FIT OF 2 ORLANDO SHELTER PREFABRICATED KITS, 1 EA 28'5" X 46' AND 30'X36'.

B. PRELIMINARY DESIGN CONCEPT (NOT FOR CONSTRUCTION) PROPOSED SPEC-PLANS-CAISSON FOOTINGS, DATED 1/19/18 PRIOR TO SEAL/STAMP CE CALCS-DRAWINGS.

Please visit website www.classicrecreation.com. HANSON ASSOCIATES is an independent dealer/exclusive sales representative of CRS (since 1980's) in the City/Counties of Orange, San Bernardino, and Riverside. CRS is a qualified designer/fabricator by DSA in CA, and in many other public works entities in the USA. Welders at manufacturing site in Prescott, Arizona are tested and certified. CRS has a Powder Coating approved facility.

The 2018 scope/prices on the references for the subject project follows.

PROVIDE TWO (2) ORLANDO PREFABRICATED SHELTER KITS (1 EA 28'5"X46' (6 COLUMNS) AND 30'X36' (4 COLUMNS)) TO FIT BY OTHERS IN APPROX. L SHAPE 64'5"X 59' SPACE AREA, 24 GAGE HR 36 ROOF/TRIM FASCIA, 4:12 ROOF PITCH, 7'8" EAVE HEIGHT, SURFACE MOUNT COLUMNS, GUTTERS/SPOUTS (4 SIDES), PROVISIONAL HOLES FOR ELECTRICIAN ROUTING WIRES INTERNALLY FROM FOOTING OR TOP OF COLUMNS TO TOTAL OF 5 LIGHT FIXTURES BY OTHERS, STD ROOF EXTERIOR PAINT SYSTEM (COLOR TBD) AND UNDERSIDE STD WHITE OR LIGHT GREY PAINT, FRAMES/POSTS WITH STD RICH ZINC PRIMER AND TGIC POLY POWDER COATING (COLOR TBD); INCLUDE CRS'S INDEPENDENT CE SEAL/STAMP CALCULATIONS/DRAWINGS WITH CUSTOMER'S OFFICIAL SOILS DATA INPUT AS APPLICABLE PER LATEST CBC CODE ON THE SUBJECT SITE AREA, SALES TAXES, FREIGHT (TRUCK ACCESS), INSTALL INSTRUCTIONS, TOUCH-UP PAINT. CRS'S PROVIDES EXPRESSED LIMITED PAINT FINISH WARRANTY FROM ROOF MANUFACTURER FOR 30 YEARS, STRUCTURE FOR 10 YEARS, POWDER COATING FOR 5 YEARS, AND MAINTENANCE SUGGESTIONS; EXCLUDE UNLOADING, PERMIT, ENGINEERING CHANGES OR ADDED SCOPE, DEMO, PREP- INSTALL-ASSY, FOOTINGS, PROTECTION, ELECTRICAL-ELECTRICIAN, FOR PRICE \$ 59,000, OR \$ 58,000* (IF NO GUTTERS OR SPOUTS REQUIRED).

Lead time of CE seal/stamp engineering calcs-drawings on the 2 shelter is 2-3 wks. after receipt of PO. Once engineering is approved for fabrication by customer, add 9-10 weeks for manufacturing lead-time and overnight shipment to take place. No welding is required in the field. CRS/HA provide std. COI as applicable. Payment terms: net 30 days per invoice. This quote is good for 30-45 days. Nothing contained in the purchase order contrary to terms and content of this Scope Sheet shall take precedence.

Sincerely, JUAN A. SUAREZ, CEO, cell 714-713-2300 (24/7)
17744 Sky Park Circle, Suite # 250, Irvine, CA 92614, office 949-261-2224, fax -2227